

**GOVERNMENT OF TELANGANA**

**ABSTRACT**

PMGSY – Phase XA Batch II – Package No.AP01 XA 61 construction of Road from Tandra to Vastapur of Mamda Manal in Nirmal District – According post facto Extension of Agreement Time up to 31.03.2018 without penalty and Revised Administrative Sanction - Accorded - Orders - Issued.

---

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

**G.O.Rt.No. 385**

**Dated: 16-06-2018**

**Read the following:-**

- 1)G.O.Ms.No.362, PR&RD (Prog-II) Dept, Dt.9-11-2012
- 2)From the CE, PR, PMGSY, Hyd, Lr.No.AEE/DEE.III/  
PMGSY XA-ADBD/Vastapur/EOAT&RAS, dated.10.11.2017  
<<>>

**ORDER:-**

In the reference first read above, orders were issued according Administrative Sanction vide reference 1<sup>st</sup> cited above, for the work "Construction of Road from Tandra to Vastapur of Mamda Mandal in Nirmal District" for Rs.199.97 lakhs excluding Rs.7.40 lakhs towards routine maintenance. The total sanctioned amount is Rs.207.37 Lakhs with MoRD share of Rs.199.97 lakhs and state share of Rs.7.40 lakhs.

2. In the reference 2<sup>nd</sup> read above, the Chief Engineer, Panchayat Raj, Hyderabad has requested the Government to accord i) EOAT upto 31.03.2018 without imposing penalty /LDs from 18.10.2017 (164 days) ii) To accord RAS for the work "construction of road from Tandra to Vastapur of Mamda Mandal in Nirmal district" for Rs.420.00 lakhs against the OAS amount of Rs.199.76 Lakhs duly meeting the additional amount of Rs.220.00 Lakhs from the available savings under PMGSY at state level in Ph X and there will not be financial burden to the State exchequer.

3. Government after careful examination of the proposal, hereby accord (A) RAS for the work "construction of road from Tandra to Vastapur of Mamda Mandal in Nirmal district" for Rs.420.00 lakhs as against the OAS of Rs.199.76 Lakhs, duly meeting the additional amount of Rs.220.00 lakhs from the available savings under PMGSY Ph X works for which there will not be financial burden to the State exchequer and it will be Financial benefit to the state Government. (B) post facto EOAT upto 31.03.2018 without imposing penalty /LDs from 18.10.2017 (164 days) as the delay is not attributed to the contractor.

4. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**

**PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

SF/SC.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**